

## Format for furnishing data/ information on Springshed Management under WDC-PMKSY 2.0

State: Assam

District	Project Name/ Id	Total No. of Springs to be developed/ rejuvenated as per DPRs		Funds earmarked/ allocated for development/ rejuvenation of spring as per DPR (Rs. In Lakh)	Status of works (100% completed / in progress {with %ge})/ not Started)
		Location of Spring (Village)	Estimated No. of people to be benefitted		
Dima-Hasao	Dima-Hasao- WDC-1/ 2021- 22	Satin Vadung (Retzol)	8	200.00	Completed (100%)
		Vatedung (Rekho)	11		Completed (100%)
		Tuitdung (Rekho)	8		Completed (100%)
		Wah Jatinga (Jatinga)	25		Completed (100%)
		Wah Samaion (Jatinga)	10		Completed (100%)
		Gamyoukhrai Dikhong (Sarbagram/ Miyungkro)	38		Completed (100%)
		Rekhopui (Choto Moulkoi)	35		Completed (100%)
		Rekhote Spring (Boro Moulkoi/ Kapurcherra)	40		Completed (100%)
		Mailangdisa Nalla (Mailangdisa/ Mongon)	32		Completed (100%)
		Total			9

District	Project Name/ Id	Total No. of Springs to be developed/ rejuvenated as per DPRs		Funds earmarked/ allocated for development/ rejuvenation of spring as per DPR (Rs. In Lakh)	Status of works (100% completed / in progress {with %ge} / not Started)
		Location of Spring (Village)	Estimated No. of people to be benefitted		
Karbi-Anglong	Karbi-Anglong- WDC-1/ 2021- 22	Pongjir Thesebi Spring (werang Terang Village)	90	345.22	Completed (100%)
		Haniklangso Spring (Kania Teron Village)	145		Completed (100%)
		Hokonlangso Spring (Sonaram Terang)	45		Completed (100%)
		Langkangthai Spring (Longdili Terang)	180		Completed (100%)
		Paklangso Spring (Sonaram Terang)	90		Completed (100%)
		Langhelangso Spring (Kania Teron)	85		Completed (100%)
		Dokecho (Signot Lekthe Village)	80		Completed (100%)
		Sarkilionglangso Spring (Werang Terang)	120		Completed (100%)
		Langann (Longdili Terang)	50		Completed (100%)
		Barlalongso Spring (Longdili Terang)	60		Completed (100%)
		Total			10

District	Project Name/ Id	Total No. of Springs to be developed/ rejuvenated as per DPRs		Funds earmarked/ allocated for development/ rejuvenation of spring as per DPR (Rs. In Lakh)	Status of works (100% completed / in progress {with %ge})/ not Started)			
		Location of Spring (Village)	Estimated No. of people to be benefitted					
West Karbi- Anglong	West Karbi- Anglong-WDC- 2/ 2021-22	Kanrong Bey Spring(Kangrong Bey Village)	17	611.749	Completed (100%)			
		Rongnihang Spring ( Rongnihang)	16		Completed (100%)			
		Taseng spring (Taseng village)	25		Completed (100%)			
		Langlongpak spring ( Langlongpak village)	19		Completed (100%)			
		Thatskai Spring (Thatskai village)	16		Completed (100%)			
		Motha Spring (Motha Village)	18		Completed (100%)			
		Chongkili Spring (Chongkili Village)	21		Completed (100%)			
		Thatskai Springs (Thatskai village)	24		Completed (100%)			
		Rongnihang Spring ( Rongnihang)	15		Completed (100%)			
		Taseng spring (Taseng village)	21		Completed (100%)			
		Taseng 2 Spring (Taseng Village)	15		Completed (100%)			
		Phanglangso Spring ( Phanglangso village)	25		Completed (100%)			
		Total			12	232	611.749	

District	Project Name/ Id	Total No. of Springs to be developed/ rejuvenated as per DPRs		Funds earmarked/ allocated for development/ rejuvenation of spring as per DPR (Rs. In Lakh)	Status of works (100% completed / in progress {with %ge})/ not Started)
		Location of Spring (Village)	Estimated No. of people to be benefitted		
Karbi-Anglong	Karbi-Anglong- WDC-1/ 2021- 22	Cheksolangso	18	67.4213	Completed (100%)
		Langlongku	51		Completed (100%)
		Kangtilangso	24		Completed (100%)
		Langserser	10		Completed (100%)
		Inggulangso	17		Completed (100%)
Total		5	120	67.4213	
Total		36	1504	1224.3903	